Grantee: Aurora, CO

Grant: B-08-MN-08-0001

July 1, 2013 thru September 30, 2013 Performance Report





Grant Number: B-08-MN-08-0001

Grantee Name: Aurora, CO

**LOCCS Authorized Amount:** \$4.474.097.00

**Estimated PI/RL Funds:** \$3,467,892.00

\$7,941,989.00

### **Disasters:**

### **Declaration Number**

No Disasters Found

### **Narratives**

#### Areas of Greatest Need:

The City of Aurora focused its NSP1 efforts in those areas described in its initial NSP1 application, particularly in the northern part of the city where the effects of the foreclosure crisis have been felt the most. Twenty one of the twenty eight homes Aurora rehabilitated and resold were located in "Original Aurora", an area located between 6th Avenue to the south and 26th Avenue to the north, and Yosemite Street to the west and Interstate 225 to the east.

#### **Distribution and and Uses of Funds:**

The City of Aurora acquired a total of 28 single family properties for rehabilitation and resale. All twenty eight properties were sold to new homeowners. One multi-family property consisting of two 12-unit buildings was purchased and completely rehabilitated. Construction work on that property was completed in December 2011. A second multi-family property was rehabilitated for use by a local non-profit organization with a combination of NSP funds from the city of Aurora and another Colorado NSP grantee.

One final single family home was acquired with a combination of Aurora's NSP1 and NSP3 grant dollars. That home is undergoing rehabilitation and will be completed and listed for sale in early 2014.

All NSP1 grant funds and program income dollars have been expended and drawn at this time.

#### **Definitions and Descriptions:**

The Neighborhood Stabilization Program requires that all households assisted with NSP funds have income no greater than 120% of the area median income (AMI). A minimum of 25% of the city of Aurora's NSP funds will be used to assist households with income no greater than 50% of AMI. HUD annually publishes income levels for households at the 50% and 120% AMI levels, adjusted for household size. The City of Aurora's 2008 Community Development Annual Action Plan Substantial Plan Amendment defines blighted structures and affordable rents as they are applied in its Neighborhood Stabilization Program. The Plan also provides a description for continued affordability and housing rehabilitation standards.

#### Low Income Targeting:

The City of Aurora has exceeded the 25% set aside requirement of the NSP1 program. Aurora spent over \$2.5 million, or nearly 57% of its original NSP1 grant, on activities benefitting individuals or families at or below 50% AMI. In addition, the expenses represent 32% of Aurora's total NSP1 budget, which includes both original grant funds and program income received from the sale of properties.

#### Acquisition and Relocation:

No tenants were relocated from any City of Aurora NSP1 properties during the third guarter of 2013.

#### **Public Comment:**

The City of Aurora has received no public comments on its NSP1 program in the last three months.

**Total Budget:** 

**Obligation Date:** 03/04/2009

**Contract End Date:** 03/04/2013

Grant Status: Active

Award Date:

**Review by HUD:** Reviewed and Approved

**QPR Contact:** Jeff Hancock



Overall Total Projected Budget from All Sources	<b>This Report Period</b> N/A	<b>To Date</b> \$7,941,989.00
Total Budget	\$0.00	\$7,941,989.00
Total Obligated	\$0.00	\$7,941,989.00
Total Funds Drawdown	\$294.15	\$7,941,989.00
Program Funds Drawdown	\$294.15	\$4,474,097.00
Program Income Drawdown	\$0.00	\$3,467,892.00
Program Income Received	\$0.00	\$3,467,892.00
Total Funds Expended	\$294.15	\$7,941,989.00
Match Contributed	\$0.00	\$0.00

## **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$671,114.55	\$0.00
Limit on Admin/Planning	\$447,409.70	\$744,630.82
Limit on State Admin	\$0.00	\$744,630.82

## **Progress Toward Activity Type Targets**

### **Progress Toward National Objective Targets**

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$1,118,524.25	\$2,568,182.55

## **Overall Progress Narrative:**

The City of Aurora essentially completed its NSP1 program during the 3rd quarter of 2013. The last remaining NSP1 funds were expended and drawn early in the quarter. One single family property, acquired with a combination of NSP1 and NSP3 funds, is undergoing rehabilitation. Work on that property is scheduled to be completed in early 2014. Once complete, that property will be listed for sale and a small amount of program income will be returned to Aurora's NSP1 program.

## **Project Summary**

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP0001, Acquisition/Rehabiliation and Resale Program	\$294.15	\$5,087,946.89	\$3,135,772.04
NSP0002, Homeownership Downpayment Assistance Financing	\$0.00	\$280,410.02	\$104,247.81



NSP003, Rental Acquisition and Rehabilitation/Demolition	\$0.00	\$1,829,001.27	\$824,151.63
NSP004, Rental Acquisition and Demolition	\$0.00	\$0.00	\$0.00
NSP005, Acquisition and Demolition - Homeownership	\$0.00	\$0.00	\$0.00
NSP006, Administration	\$0.00	\$744,630.82	\$409,925.52



## Activities

### Grantee Activity Number: Activity Title:

### NSP-021 815 KENTON ST

Activitiy Category:	Activity Status:	
Acquisition - general	Completed	
Project Number:	Project Title:	
NSP0001	Acquisition/Rehabiliation and Resa	ale Program
Projected Start Date:	Projected End Date:	
06/12/2009	05/31/2010	
Benefit Type:	Completed Activity Actual En	d Date:
Direct ( HouseHold )	07/12/2010	
National Objective:	Responsible Organization:	
NSP Only - LMMI	City of Aurora Community Develop	ment
Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$182,524.32
Total Budget	\$0.00	\$182,524.32
Total Obligated	\$0.00	\$182,524.32
Total Funds Drawdown	\$0.00	\$182,524.32
Program Funds Drawdown	\$0.00	\$125,392.38
Program Income Drawdown	\$0.00	\$57,131.94
Program Income Received	\$0.00	\$149,000.00

#### **Match Contributed**

**Total Funds Expended** 

City of Aurora Community Development

### **Activity Description:**

Acquisition and rehabilitation of a single family home at 815 Kenton Street, Aurora, Colorado. The property was purchased in June 2009.

\$0.00

\$0.00

\$0.00

The following items were repaired, replaced or installed as part of this project:

Correct exterior perimeter drainage, install new front and rear landscaping and sprinkler system, install wood privacy fence, replace roof, replace flat roof on rear patio overhang, replace gutter system, install vinyl siding, repair foundation, replace concrete sidewalk and stoop, install concrete patio in front of home, replace rear patio overhang, install gable entry patio overhang, install new vinyl windows, replace exterior doors, install new garage door, upgrade electrical service, repair plumbing, install interior doors, install interior light fixtures, paint interior of home, install vinyl flooring and carpet, refinish hardwood floors, install new kitchen cabinets and countertops, install kitchen appliances, replace toilet, bathtub, sink and vanity in both bathrooms, replace furnace and water heater with 90% efficiency furnace and .62 energy factor water heater, add attic, crawlspace and exterior wall insulation, replace crawl space access panel.

### **Location Description:**

815 Kenton Street, Aurora, Colorado 80010

### **Activity Progress Narrative:**

This property was sold in June 2010.

\$182,524.32

\$182,524.32

\$0.00



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired voluntarily	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### **Beneficiaries Performance Measures**

	т	his Report Period	ł	Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	0/1	1/0	1/1	100.00
# Owner Households	0	0	0	0/1	1/0	1/1	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



### NSP-031 3175 Worchester Street

Activitiy Category:	Activity Status:	
Acquisition - general	Under Way	
Project Number:	Project Title:	
NSP0001	Acquisition/Rehabiliation and Re	esale Program
Projected Start Date:	Projected End Date:	-
01/31/2013	06/30/2014	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
NSP Only - LMMI	City of Aurora	
Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$65,611.56
Total Budget	\$257.67	\$65,611.56
Total Obligated	\$257.67	\$65,611.56
Total Funds Drawdown	\$294.15	\$65,611.56
Program Funds Drawdown	\$294.15	\$65,611.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
	A	<b>#05 044 50</b>
Total Funds Expended	\$294.15	\$65,611.56
Total Funds Expended City of Aurora	\$294.15 \$294.15	\$65,611.56 \$65,611.56

### **Activity Description:**

This property was acquired with a combinitation of Aurora's remaining NSP1 program funds and available NSP3 funds. The property will be rehabilitated and then resold to a new homeowner sometime in the spring of 2014.

### **Location Description:**

3175 Worchester Street Aurora, Colorado 80011

### **Activity Progress Narrative:**

The rehabilitation of this property has started and is projected to be completed in early 2014. The property will then be listed for sale.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

**Other Funding Sources** 

No Other Funding Sources Found Total Other Funding Sources



### Acquisition/Rehabiliation and Resale Program

Activitiy Category:	Activity Status:	
Acquisition - general	Completed	
Project Number:	Project Title:	
NSP0001	Acquisition/Rehabiliation and Re	esale Program
Projected Start Date:	Projected End Date:	
01/01/2009	12/31/2013	
Benefit Type:	Completed Activity Actual End Date:	
Direct ( HouseHold )	09/30/2013	
National Objective:	Responsible Organization:	
NSP Only - LMMI	City of Aurora Community Development	
Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

**NSP001** 

### Match Contributed

### **Activity Description:**

City of Aurora Community Development

The City of Aurora will acquire and rehabilitate foreclosed, abandoned single family units and sell them to income-eligible homebuyers. This will be done through a combination of leveraged and partnered purchase and direct purchases. The final sales price will be no greater than the initial acquisition and rehabilitation costs. Single acquisitions will be for at least 5% below an appraised value determined no more than 60 days prior to the date of purchase, and bulk, or multiple acquisition will be at least 15% below an appraised value, determined not more than 60 days prior to the date of purchase. Income-eligible homebuyers, described as ¿low-moderate- and middle income purchasers, cannot have an annual income greater than 120% Area Median Income (AMI), adjusted for family size, as defined by HUD. The table at Exhibit B shows these income limits as adjusted for family size. The prospective buyers will be required to attend not less than eight hours of HUD-certified homebuyer counseling provided by Aurora's HUD-certified counselors. The principal, interest, taxes, insurance and (if applicable) homeowner association fees shall not exceed 35% of the household¿s adjusted gross income. A 3% down payment will be required of the home-buying family. Should a gap exist between the mortgage based on the sales price and 35% of the family's income, the gap may be filled with NSP funds in the form of a deferred loan, as described in detail under Funding Mechanisms above.

\$0.00

\$0.00

### **Location Description:**

### **Activity Progress Narrative:**

All expenses, drawdowns, and number of households served are reported under each activity individually (NSP001-NSP025, NSP027, NSP028, and NSP030).



\$0.00

\$0.00

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### **NSP002** HomeOwnership Downpayment Assistance Financing

**Activity Status:** 

Completed

12/31/2013

12/31/2012

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

#### **Activitiy Category:**

Homeownership Assistance to low- and moderate-income

#### **Project Number:**

NSP0002

#### **Projected Start Date:**

01/01/2009

#### **Benefit Type:** Direct (HouseHold)

#### National Objective:

NSP Only - LMMI	City of Aurora Community Development	
Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$280,410.02
Total Budget	\$0.00	\$280,410.02
Total Obligated	\$0.00	\$280,410.02
Total Funds Drawdown	\$0.00	\$280,410.02
Program Funds Drawdown	\$0.00	\$104,247.81
Program Income Drawdown	\$0.00	\$176,162.21
Program Income Received	\$0.00	\$100.00
Total Funds Expended	\$0.00	\$280,410.02
City of Aurora Community Development	\$0.00	\$280,410.02
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Assistance in the form of a deferred &ldquosoft second&rdquo mortgage will be provided to eligible buyers of single family housing that is HUD or bank-owned as a result of foreclosure. To ensure affordability, the deferred second mortgage will carry interest at 3% per annum for a period of five years. The principal and five years&rsquo interest is due and payable when the property is sold, title changes, or the property is no longer the buyer&rsquos principal residence. The amount of the deferred second mortgage will vary, depending upon the cost of rehabilitation, the buyer&rsquos income, and the first mortgage amount. The first mortgage payments shall not be more than 32% of the buyer&rsquos gross income. All properties acquired with NSP assistance will be purchased for at least 1% below an appraised value determined no more than 60 days prior to the date of purchase. Other existing homebuyer programs may be utilized in conjunction with the NSP for buyers who qualify. NSP buyers whose income is 80% or less of AMI would also qualify for the city&rsquos Home Ownership Assistance Program (HOAP), wherein downpayment assistance up to \$10,000 is provided in the form of a deferred mortgage at 3% interest for five years, with the principal and 5 year&rsquos interest is due and payable upon the sale of the property, when title changes, or when the property is no longer the principal residence of the homebuyer.

### **Location Description:**

### **Activity Progress Narrative:**

Ą	\$280,410.02
00	\$280,410.02
00	\$280,410.02
00	\$280,410.02
00	\$104,247.81
00	\$176,162.21
00	\$100.00
00	\$280,410.02
00	\$280,410.02
00	\$0.00

Homeownership Downpayment Assistance Financing

**Completed Activity Actual End Date:** 



### No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

	Th	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	5	23	28	5/5	23/23	28/28	100.00
# Owner Households	5	23	28	5/5	23/23	28/28	100.00

### **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:		
Acquisition, construction, reconstruction of public facilities	Completed		
Project Number:	Project Title:		
NSP003	Rental Acquisition and Rehabili	tation/Demolition	
Projected Start Date:	Projected End Date:		
01/01/2009	12/31/2012		
Benefit Type:	Completed Activity Actual End Date:		
Area()	12/31/2012		
National Objective:	Responsible Organization:		
NSP Only - LMMI	City of Aurora Community Development		
Overall	Jul 1 thru Sep 30, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$0.00	

**NSP003** 

Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Aurora Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Acquisition and rehabilitation of foreclosed multi-family housing, or acquisition and demolition of blighted structures for the redevelopment of new multi-family units, or acquisition of vacant land for the purposes of developing new affordable workforce housing. Rental units will maintain long-term affordability, patterned after the HOME affordability requirements, and will be primarily limited to those families and individuals whose income does not exceed 50% of the Area Median Income (AMI). Depending on specific project circumstances, the City may provide funding to mixed-income or mixed use multi-family rental projects, if the number of units targeted for 50% AMI households is deemed reasonable and sufficient and contributes toward satisfying the NSP 25% requirement. Single acquisitions will be for at least 5% below an appraised value determined no more than 60 days prior to the date of purchase, and bulk, or multiple acquisition will be at least 15% below an appraised value, determined not more than 60 days prior to the date of purchase. The City of Aurora may apply to the State of Colorado for additional NSP funds to augment and leverage funds for acquisition/rehabilitation or demolition/new multi-family units in partnership with other government agencies and non-profit housing developers; the city also intends to work with those housing providers to leverage NSP funds with other available funding mechanisms, including, but not limited to HOME Partnership Investment Program, Low-Income Housing Tax Credits, Private Activity Bonds, and partner ¿provided funding mechanisms.

### **Location Description:**

### **Activity Progress Narrative:**

All expenses, drawdowns, and number of households served are reported under each activity individually (NSP026 and NSP029).

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	2	2/2

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Rental Acquisition and Demolition** 

Activitiy Category:	Activity Status:
Acquisition - general	Completed
Project Number:	Project Title:
NSP004	Rental Acquisition and Demolition
Projected Start Date:	Projected End Date:
01/01/2009	12/31/2012
Benefit Type:	Completed Activity Actual End Date:
Area ()	12/31/2012
National Objective:	Responsible Organization:
NSP Only - LMMI	City of Aurora Community Development

**NSP004** 

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Aurora Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Acquisition and demolition of blighted structures for the redevelopment of new multi-family units, or acquisition of vacant land for the purposes of developing new affordable workforce housing. Rental units will maintain long-term affordability, patterned after the HOME affordability requirements, and will be primarily limited to those families and individuals whose income does not exceed 50% of the Area Median Income (AMI). Depending on specific project circumstances, the City may provide funding to mixed-income or mixed use multi-family rental projects, if the number of units targeted for 50% AMI households is deemed reasonable and sufficient and contributes toward satisfying the NSP 25% requirement. Single acquisitions will be for at least 5% below an appraised value determined no more than 60 days prior to the date of purchase, and bulk, or multiple acquisition will be at least 15% below an appraised value, determined not more than 60 days prior to the date of purchase. The City of Aurora may apply to the State of Colorado for additional NSP funds to augment and leverage funds for acquisition and demolition/new multi-family units in partnership with other government agencies and non-profit housing developers; the city also intends to work with those housing providers to leverage NSP funds with other available funding mechanisms, including, but not limited to HOME Partnership Investment Program, Low-Income Housing Tax Credits, Private Activity Bonds, and partner &ndashprovided funding mechanisms.

### **Location Description:**

### **Activity Progress Narrative:**



No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

### Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



## Acquisition and Demolition - Homeownership

Activitiy Category:	Activity Status:		
Acquisition - general	Completed		
Project Number:	Project Title:		
NSP005	Acquisition and Demolition - Homeownership		
Projected Start Date:	Projected End Date:		
01/01/2009	12/31/2012		
Benefit Type:	Completed Activity Actual End Date:		
Direct ( HouseHold )	12/31/2012		
	Responsible Organization:		
National Objective:	Responsible Organization:		
National Objective: NSP Only - LMMI	<b>Responsible Organization:</b> City of Aurora Community Devel		
-			
NSP Only - LMMI	City of Aurora Community Devel	opment	
NSP Only - LMMI Overall	City of Aurora Community Devel	opment To Date	
NSP Only - LMMI Overall Total Projected Budget from All Sources	City of Aurora Community Devel Jul 1 thru Sep 30, 2013 N/A	opment <b>To Date</b> \$0.00	
NSP Only - LMMI Overall Total Projected Budget from All Sources Total Budget	City of Aurora Community Devel Jul 1 thru Sep 30, 2013 N/A \$0.00	opment <b>To Date</b> \$0.00 \$0.00	

**NSP005** 

Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Aurora Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Acquisition and rehabilitation of foreclosed single-family housing, or acquisition and demolition of blighted structures for the redevelopment of new single-family units, or acquisition of vacant land for the purposes of developing new affordable workforce housing. Single acquisitions will be for at least 5% below an appraised value determined no more than 60 days prior to the date of purchase, and bulk, or multiple acquisition will be at least 15% below an appraised value, determined not more than 60 days prior to the date of purchase.

### **Location Description:**

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### NSP006 Administration

Activitiy Category:	Activity Status:	
Administration	Completed	
Project Number:	Project Title:	
NSP006	Administration	
Projected Start Date:	Projected End Date:	
01/01/2009	06/30/2013	
Benefit Type:	Completed Activity Actual End Date:	
()	09/30/2013	
National Objective:	Responsible Organization:	
NSP Only - LMMI	City of Aurora Community Development	
Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$744,630.82
Total Budget	(\$257.67)	\$744,630.82
Total Obligated	(\$257.67)	\$744,630.82
Total Funds Drawdown	\$0.00	\$744,630.82
Program Funds Drawdown	\$0.00	\$409,925.52
Program Income Drawdown	\$0.00	\$334,705.30
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$744,630.82

\$0.00

\$0.00

Match Contributed

#### **Activity Description:**

This activity pertains to program administration only.

City of Aurora Community Development

### **Location Description:**

9898 E. Colfax Avenue Aurora, CO 80010

**Activity Progress Narrative:** 

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$744,630.82

\$0.00



### **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

**Other Funding Sources** 

No Other Funding Sources Found Total Other Funding Sources

